



ELECTRICAL INSTALLATION CERTIFICATE

Requirements for Electrical Installations - BS 7671: 2018+A2:2022 (IET Wiring Regulations 18th Edition)

Guidance for recipients:

This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with BS 7671 (the IET Wiring Regulations).

You should have received an 'original' Certificate and the person that issued the Certificate should have retained a duplicate.

If you were the person ordering this work, but not the owner of the installation, you should pass this Certificate, or a full copy of it, immediately to the owner. The original Certificate is to be retained in a safe place and be shown to any person inspecting or undertaking work on the electrical installation in the future.

If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued.

The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety document.

For safety reasons, the electrical installation will need to be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated in Section 3 under "NEXT INSPECTION".

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation. It should not have been issued for the inspection and testing of an existing electrical installation. An "Electrical Installation Condition Report" should be issued for such an inspection.

This Certificate is only valid if the Schedule of Inspections has been completed to confirm that all relevant inspections have been carried out and where accompanied by Schedule(s) of Circuit Details and Test Results.

Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.

Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.

ELECTRICAL INSTALLATION CERTIFICATE [BS 7671: 2018+A2:2022 as amended]

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)



FT/EIC 6735000001443

B Electrical Services DOMESTIC • COMMERCIAL • INDUSTRIAL

Client	Mike Gray	Installation	Mike Gray								
Address											
Address	48 Constantine Avenue YORK	Address	48 Constantine Avenue YORK								
Postcode	YO10 3TA	Postcode	YO10 3TA								
Details of the Ins		_									
Description of prem	ises Domestic 🖌 Commercial	Industrial	Date of original installation Not specified								
Installation is Net	w Addition Alteration 🗸	Records Available Yes 🗌 No 🔽	RCD Risk assessment attached								
Description of the in	nstallation										
New consumer uni	it fitted following EICR										
	lation covered by this certificate lue to consumer unit upgrade										
	ac a consumer ann apgraue										
Details of departures from BS 7671 (regulations 120.3, 133.1.3 and 133.5)											
NA											
Details of permittee	d exception. (regulation 411.3.3) where applie	cable a suitable risk assessment(s) must be at	ttached to this certificate								
NA											
Declaration for D	esign, Construction, Inspection and	l Testing (for sole person responsib	ility)								
			icated by my signature below), particulars of which are spection and test hereby CERTIFY that the design,								
			ccordance with BS 7671:2018, amended to 2022								
except for the depa	rtures, if any, listed below. The extent of liabilit	y of the signatory or the signatories is limited to	work described in Section 2 as subject of this certificate.								
For the DESIGN /	CONSTRUCTION / INSPECTION & TEST of										
Company	JB Electrical Services	Position Own									
Inspector Name Address	Terence John Berry		1/2023								
7441633	31 Main Street	Scheme No. 2572	29 Branch No.								
	Stamford Bridge, North Yorkshire YO41 1AD	Signatura	Ba								
		Signature	Visit								
Reviewed By	Terence John Berry	Reviewed By	Ba								
Reviewed By Date	21/11/2023	Signature	V								
Next inspection	I the designer recommend that this installat	ion is further inspected after an interval of n	ot more than 5 years								

4th Floor, Mill 3, Pleasley Vale Business Park, Mansfield, Nottinghamshire NG19 8RL

		LLATION CERTIFICATE 2022 as amended]					FT/EIC	67350000014	43		
-		r Premises up to 100 A							rical		
	s for Electrical Ins 8+A2:2022 (IET V	tallations /iring Regulations 18th Edition)			NAI	PIT			ices –		
Supply Ch	aracteristics	and Earthing Arrangements					I				
	Earthing Arrang	jements TN-S TN-C-S TT	Other	lf	Other please s	pecify N/A					
Number	& Type of live cor	nductors AC DC No. of phases	1		No. of	wires 2					
Nature of	f Supply Parame	ters (Note: ⁽¹⁾ by enquiry, ⁽²⁾ by enquiry or by	measurem	nent)							
	Nominal volta	age, U/U ₀ ⁽¹⁾ 230 v	Nominal f	frequen	cy, f ⁽¹⁾ 50	Hz	Confir	mation of polarity 🗸			
P	rospective fault c	urrent, I _{pf} ⁽²⁾ 0.604 kA Externa	al loop imp	edance	e, Z _e ⁽²⁾ 0.38	Ω					
Suppl	ly Protective Devi	ce BS (EN) LIM Type LI	M	Rated C	urrent LIM	Α					
No. of Add	ditional Supplies	N/A									
Particulars	s of Installatio	n at the Origin				Mean	s of Earthin	n			
		h Electrode (where applicable) Type (e.g. rod(s	s), tape etc')			butors facility		th Electrode		
Location		Electrode resista			Ω	Maximum De					
'	Ма		sa			(✓) or Valu	. ,		or Value		
		Earthing Conductor Copper 16		m² Co	ontinuity Verifie			nnection Verified	Ω		
	Pro	tective Bonding Conductor Copper 10			ontinuity Verified			nnection Verified	Ω		
				(con	nection / conti	nuity) (✓) or \	 /aluo	(√)	or Value		
Main S	Supply Conducto			(00	Water installa		_	structural steel	Ω		
	Switch Location			G	as installation p			htning protection	Ω		
					il installation pi		Ω Othe		Ω		
Fuse/dev	ice rating or sett	ing A Voltage rating 230	V BS	S(EN)	60947-3	No. of Pol	es 2	Current Rating 100	A		
If RCD ma	ain switch:	Rated residual operating current I Δn	mA F	Rated tir	ne delay	ms	Measured o	perating trip time	ms		
Commen	nts on existing in	nstallation (in case of addition or alteration see	section 644	1 1 2) u	se continuation	sheet if neede	he				
		rs to be in a satisfactory condition	3001011044	τ. τ. <i>Σ)</i> α			50				
(For additions	s or alterations) cables (concealed within trunking and conduits, or cables or conduits concer	aled under floor	rs in roof	spaces and generally	within the fabric of	the building or un	derground may not have been	inspected		
	,	• ·		13, 111001	spaces and generally			derground may not have been	inspected.		
Schedule (of Inspection	- Outcomes									
Indicat	tes an inspection	has been carried out and the result is satisfactory		l	ndicates the ins	spection is not	applicable to	a particular item			
1.0	Condition of con	sumer's intake equipment (visual inspection only)		8.0	Circuits (Distril	bution and Fina	l)				
2.0	Parallel or switc	ned alternative sources of supply		9.0	Isolation and s	witching					
3.0	Protective meas	ure: Automatic Disconnection of Supply (ADS)		10.0	Current-using	equipment (per	manently co	nnected)			
4.0	Basic Protection			11.0 Identification and notices							
5.0	Protective meas	ure other than ADS		12.0	Location(s) co	on(s) containing a bath or shower					
6.0	Additional prote	ction		13.0	Other special i	nstallations or I	ocations				
7.0	Distribution equi	pment		14.0	Prosumer's lov	w voltage electr	ical installation	on(s)			
SCHEDU	JLES: This c	erificate is only valid when (enter quantities of so	chedules atta	ached)	1 s	schedules of d	ircuit detai	s and test results ar			
							1.000				
Inspec	ctor's Name:	Terence John Berry		Sigr	nature	89	Bro	-			
Date:		21/11/2023				10	Vise				

ELECTRICAL INSTALLATION CERTIFICATE - Circuit Details

for Domestic and Similar Premises up to 100 A

FT/EIC 6735000001443

J D Services

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)												NAPIT								
Client Name Mike Gray Client Address 48 Constantine Avenue YORK										Installation Address Mike Gray, 48 Constanti										
Client A	ddress		Avenue	9																
Client F	Client Postcode YO10 3TA											Postcode YO10 3TA								
		ls - Complete in e	verv ca	se			Complet	e only if the	ne distribution board is	not										
	SPD Details: Type(s)* T1 V T2 T3† N/A connected directly to the										on									
Location Hallway Cupboard Overcurrent protective dev for the distribution circuit:									rcuit: Supply to	device Supply to distribution board is from										
Designation DB 1 No. of phases 1									1 BS(EN) Type Rating								A			
No. of ways 12 Nominal voltage V RcD BS(EN) Type Rating ΙΔ												IΔn mA								
SCHEDULE OF CIRCUIT DETAILS																				
									Overcurrent protect		/ices	Bre	BS 7671 Max.		RCD					
Circuit No. and Line			Type of wiring	Ref. method	No. of points served	CSa (Maximum disconnection time (BS 7671)		Τy	Rat	Breaking capacity	permitted Zs Other Other §		ΥT	١Þ	Rat			
[®] <u>2</u>	Circuit	designation	viring		pints	L N	СРС	671) (S)	BS EN Number	Type No.	Rating (A)	(KA)	<u>80%</u> (Ω)	BS EN Number	Type No.	IΔn (mA)	Rating (A)			
1/S	Cooker	g	A	:j: B	1	6	2.5	0.4	61009 RCD/RCBO	B	40	6	0.87	61009	A	30	40			
2/S	Kitchen Sock	ets	A	в	7	2.5	1.5	0.4	61009 RCD/RCBO	в	32	6	1.09	61009	А	30	32			
3/S	Sockets		A	В	11	2.5	1.5	0.4	61009 RCD/RCBO	в	32	6	1.09	61009	A	30	32			
4/S	Cooker Hood		A	в	1	4	1.5	0.4	61009 RCD/RCBO		32	6	1.09	61009	A	30	32			
5/S	Heating		A	в	1	2.5	1.5	0.4	61009 RCD/RCBO	в	16	6	2.18	61009	A	30	16			
6/S	Lighting		A	в	11	1	1	0.4	61009 RCD/RCBO	в	6	6	5.82	61009	A	30	6			
7/S	7/S Smoke Alarm		A	в	2	1	1	0.4	61009 RCD/RCBO	в	6	6	5.82	61009	A	30	6			
8/S	8/S Front Yard Light		A	в	1	1	1	0.4	61009 RCD/RCBO	в	6	6	5.82	61009	A	30	6			
9/S	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
10/S	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
11/S	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
12/S	SPARE		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
			<u> </u>													\vdash				
			<u> </u>	<u> </u>												<u> </u>				
				<u> </u>	<u> </u>					<u> </u>	<u> </u>					<u> </u>				
					<u> </u>	<u> </u>	<u> </u>				<u> </u>	<u> </u>			<u> </u>	<u> </u>	\square			
										<u> </u>							\square			
					<u> </u>	<u> </u>	<u> </u>	<u> </u>		<u> </u>	<u> </u>	<u> </u>			<u> </u>		\vdash			
																	\vdash			
																	\vdash			
							+ + +										$\left - \right $			
			-	-	-					-	-						\vdash			
			+	-													\vdash			
			+	-						-						<u> </u>	\vdash			
				-						-						<u> </u>	\vdash			
			<u> </u>	-						1						<u> </u>	\vdash			
			1	1												<u> </u>				
			1							1										
			1											İ		<u> </u>				
			1																	
					VC cable	s in non-me	tallic Cond	luit, D PVC	cables in metallic trunking,	E PVC	cables in	non-metal	lic trunking, F	PVC/SWA cabl	es, G SW	A/XPLE ca	ıbles,			
H Mineral I	nsulated, MW Me	tal Work, FM Ferrous	s Metal, C	0 Other	i															

* SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes. t Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.) :j: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022. § Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

ELECTRICAL INSTALLATION CERTIFICATE - Test Results

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

NAPIT	

FT/EIC 6735000001443

J	B Electrical •
DOM	ESTIC • COMMERCIAL • INDUSTRIAL

Client Name	Mike Gray		Installation Address	Mike Gray, 48 Constantine Avenue, YORK						
Client Address	48 Constantine Avenue YORK	Client YO10 3 Postcode	TA	Installation Postcode		YO10 3TA				
Distribution board de	etails - Complete in every case		Comple	te only if the distribution board i	s not co	nnected directly to the origin of the installation				
Location Hall	way Cupboard		Associat	ted RCD (if any): BS (EN)						
Designation DB	1		Zdb		Ω	Operating at I∆nms				
No. of ways 12	Supply polarity confirmed	Phase sequence confirmed								
No. of phases 1	SPD: V Operational status confirm	ed Not applicable	I _{pf}	kA No. of poles		Time delay (if applicable)				

TEST RESULTS														
			Circuit imped	ance Ω			Insulation resistance (Record lower reading)			Polarity	Max. Mea	RCD testing		al test
Circuit No. and Line	Rin	g final circuits	only	Fig 8 check	R1R	2 or R2	Test voltage	L/L, L/N	L/E, N/E	rity	Max. Measured	All RCDs I∆n	RCD	AFDD
d Line	r1	rn	r2	¥∞ (√)	R1 + R2	R2	v	Μ(Ω)	Μ(Ω)		 Zs (Ω)	ms	(√)	(√)
1/S	N/A	N/A	N/A		0.16	N/A	500	>200	23.9	 ✓ 	0.38	38.7	✓	N/A
2/S	0.10	0.14	0.16	✓	0.03	N/A	500	>200	147.4	 ✓ 	0.12	38.7	✓	N/A
3/S	0.45	0.50	1.49	\checkmark	0.37	N/A	500	>200	52.9	 ✓ 	0.30	38.1	\checkmark	N/A
4/S	N/A	N/A	N/A	N/A	0.10	N/A	500	>200	111.4	✓	0.19	38.1	✓	N/A
5/S	N/A	N/A	N/A	N/A	0.32	N/A	500	>200	>200	✓	0.71	38.1	\checkmark	N/A
6/S	N/A	N/A	N/A	N/A	0.50	N/A	500	>200	107.8	✓	0.69	38.1	\checkmark	N/A
7/S	N/A	N/A	N/A	N/A	0.47	N/A	500	>200	>200	✓	0.68	38.1	\checkmark	N/A
8/S	N/A	N/A	N/A	N/A	0.27	N/A	500	>200	>200	✓	0.41	38.1	\checkmark	N/A
9/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/S	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Details	of circuits and/	or installed eq	uipment vulner	able to dan	nage when te	esting			Dat	e(s) dead tes	ting 2	1/11/2023 To	21/11/20	023
NA										ate(s) live tes		1/11/2023 To	21/11/20)23
Test ins	trument serial	number(s)								()				-
	pedance 209		Insulation	n resistance	e 20991571		Continuity 2099	91571	RCD 2099	91571	E/E	Electrode		
Tested	by: Name (c	apital letters)	TERENCE	JOHN BERF	RY		5	Signature		12			
Position Owner Date 21/11/2023										7	Bro			

4th Floor, Mill 3, Pleasley Vale Business Park, Mansfield, Nottinghamshire NG19 8RL