



This certificate is not valid if the serial number has been defaced or altered

31461991

EICR18\_3C

## **ELECTRICAL INSTALLATION CONDITION REPORT**

PART 1: DETAILS OF THE CONTRACTOR, CLIENT AND	DINSTALLATION									
DETAILS OF THE CONTRACTOR  Registration No: 501766000 Branch No*: 000  Trading Title: Advanced Electrical Services York Ltd  Address: York Eco Business Centre, York Amy Johnson  Way, York, North Yorkshire	DETAILS OF THE CLIENT  Contractor Reference Number (CRN): N/A  Name: Adam Bennett  Address58 Gillygate, YORK	DETAILS OF THE INSTALLATION  Occupier: Unknown  UPRN: N/A  Address: 10 Stanley Street, York, North Yorkshire								
Postcode: YO30 4AG Tel No: 01904479485	Postcode: YO31 7EQ Tel No: N/A	Postcode: YO31 8NW Tel No: N/A								
PART 2 : PURPOSE OF THE REPORT										
Purpose for which this report is required: Scheduled report prior to property being rented to comply with the Electrical safety standard in the private rental sector (England) regulations as amended										
Date(s) when inspection and testing was carried out: (07/04/2025)	Records available (651.1): (	able (651.1): (								
PART 3: SUMMARY OF THE CONDITION OF THE INST	TALLATION									
General condition of the installation (in terms of electrical safety): The installation app	pears to be in acceptable condition with regards to electrical safety. Acce	essories in good condition. Installation erected to previous version of								
Description of premises Dwelling: () Commercial: () Indu	ıstrial: (N/A) Other (include brief description): N/A									
	ions: (	report) and it is recommended that these are acted upon as a matter of urgency.								
PART 4: DECLARATION										
INSPECTION AND TESTING										
I/We, being the person responsible for the inspection and testing of the electrical installation (as indicated by my/our signature below), particulars of which are described in PART 6, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations (PART 5) and the attached Schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in PART 6 of this report.  Name (capitals) on behalf of the contractor identified in PART 1: OLLIE WALKER  Signature:  Signature:  Date:  07/04/2025										
I/We further RECOMMEND, subject to the necessary remedial action being taken, that the ins Give reason for recommendation: Domestic rental property	tallation is inspected and tested by:07/04/2030 (date)									
The proposed date for the next inspection should take into consideration any legislative or licensing require	ements and the frequency and quality of maintenance that the installation can reasonably be expected to rec	ceive during its intended life. The period should be agreed between relevant parties.								
REVIEWED BY THE REGISTERED QUALIFIED SUPERVISOR FOR THE CONT										
Name (capitals) on behalf of the contractor identified in PART1: MATTHEW CHIPCH	ASE Signature:	Date: 15/04/2025								

Original (to the person ordering the work)





## **ELECTRICAL INSTALLATION CONDITION REPORT**

PART :	5: OBSERVATIONS						
One of the below to in for remedi	Code FI ed Further Investigation Require						
Referring t	o the <b>Schedule of Items Inspected</b> (see PAF	RT 9), the attached <b>Schedule of Circuit Details and Te</b> s	st Results (see PART 11A & 11B), and subject t	o any <b>agreed limitations</b> listed in PART	6 -		
No remedi	al action is required ( .X), <b>OR</b> The	e following observations are made:					
Item No			Observation(s)			Code	Location Reference
()	/	consumer unit are type AC (possible DC lo			)	()	(Consumer unit
(.2)		rotection for socket circuits (if HMO proper				(.C3)	(Installation
(.3)		some back boxes, no signs of abrasion w				(.C3)	(Far bedroom
(.4)	•	amage on PVC cables clipped externally (			·	(.C3)	(External )
(.5)	( Absence of Surge Protective	ve Device (SPD) where required by 443.4.	1 i-iii		)	(.C3)	(Installation )
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
()	(				)	()	()
. ,	•					page number:	s: (N/A)
Immediat	e remedial action required for items:	( N/A	) Improve	ement recommended for items:	(1,2,3,4,5		,
Urgent re	medial action required for items:	( .N/A	) Further	investigation required for items:	(.N/A		





Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

PART 6 : DETAILS AND LIMITATIONS OF THE INSPECTION AND TESTING											
of the building or underground, have not been visually	ordance with <i>BS 7671: 2018</i> , as amended to 2024 inspected unless specifically agreed between the Client ort: A sample of all circuits within the installar	and the Inspector prior to inspection.		ts, or cables and conduits concealed under floors, in inaccessible rotherwise noted.	oof spaces and generally within the fabric						
Agreed limitations including the reasons, if any, on the undertaken in any building voids/loft space	a and continuation about for more		out to prev	ent damage to connected equipment. No test or insp	pection has been						
				Agreed with (print name): CLIENT							
Extent of sampling: A minimum of 20% of accessories have been visually checked for compliance & 100% of distribution equipment.  Operational limitations including the reasons: Unable to determine size and type of main supply company fuse as unit is sealed and access forbidden  (see additional page No. N/A)											
PART 7: SUPPLY CHARACTERIS	TICS AND EARTHING ARRANGE	MENTS									
	TN-C-S: ( N/A AC 1-phase, 2-3-phase, 3-DC 2-wire: ( N/A Confirmation of s	wire: (N/A /A) 3-wire: (N/A) 0ther	3-phase, 4	-wire: ( $\begin{subarray}{ll} NA & Wature of supply parameters \\ Nominal voltage between lines, U^{[1]}: Nominal line voltage to Earth, U_0^{[1]}: Nominal frequency, f^{[1]}: Prospective fault current, I_{Df}^{[2]}*:$	(N/A ) V [2] By enquiry (230 ) V measurement (50 ) Hz (0.92 ) kA						
BS EN: ( Non-verifiable Type: ( N/A)	Rated current: (IV/A ) A	supply (Schedule of Test Results)	Paç	ge No: $(N/A)$ External earth fault loop impedance, $Z_e$ [2]*:	(0.25) û						
PART 8 : PARTICULARS OF INST	TALLATION REFERRED TO IN THI	S REPORT									
Maximum demand (load): (45) XXX/A	Main protective conductors	Main protective bonding connections	. 1	Main switch / Switch-fuse / Circuit-breaker / RCD							
(delete as appropriate)	Earthing conductor:	Water installation pipes:	(•)	Location: (Within consumer unit	)						
Means of Earthing	(material Copper)	Gas installation pipes:	(•)	BS EN: (6.0947-3) Type: (3)	Rating / setting of device: (N/A) A						
Distributor's facility: ()	csa (16) mm <sup>2</sup> Connection/continuity	Structural steel:	(N/A)	No. of poles: (2) Current rating: (100) A	Voltage rating: (230) V						
Installation earth electrode(s): (N/A)	verified: ( 🎷)	Oil installation pipes:	(N/A ()								
Earth electrode type – rod(s), tape, etc:	Main protective bonding conductors:	Lightning protection:	(N/A	Where an RCD is used as the main switch							
(None)	(material Copper )	Other (state):		RCD rated residual operating current, $I_{\Delta n}$ : (N/A) mA	RCD Type: (N/A)						
Location: ( N/A )	csa (1.0) mm <sup>2</sup> Connection/continuity	N/A	(N/A)	Rated time delay: (N/A) ms	leasured operating time: (N/A) ms						
Electrode resistance to Earth: $(N/A) \Omega$	verified: ( 🖍 .)	N/A	(N/A)		-						

**All fields must be completed**. Enter either, as appropriate: '

' if Acceptable condition; 'N/A' if Not applicable; 'LIM' if a Limitation exists, or Code appropriately: CODE 'C1,' C2,' C3' or 'FI' (codes to be recorded in PART 5, with additional comments (where appropriate) on attached numbered sheets)

<sup>\*</sup>Where the installation is supplied by more than one source, the higher or highest values of prospective fault current, Ipf, and external earth fault loop impedance, Ze, must be recorded.

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

Original (to the person ordering the work)

This certificate is not valid if the serial

number has been defaced or altered

PART 9 : SCHEDULE OF ITEMS INSPECTED (ente	r ✓ , N/A	or Classification Code C1, C2, C3 or FI, as applicable)	
1.0 Intake equipment (visual inspection only)		• Accessibility of all protective bonding connections (543.3.2) (	(C3)
An outcome against an item in section 1.1, other than access to live parts, should not be us determine the overall assessment of the installation. Where inadequacies are identified, a should be put against the appropriate item and a comment made in Part 5 of this report.	a cross	3.2 FFLV - requirements satisfied (411.7) (N/A) 4.17 Presence of diagrams, charts or schedules at or near equipment,	( <b>.</b> )
1.1 Distributor / supplier intake equipment  • Service cable (		3.3 Other methods of protection 4.18 Presence of alternative supply warning notice at or near equipment, 4.18 where any of the methods listed below are employed, details should be provided on separate sheets 4.18 where required (514.15)	(N/A ()
Earthing arrangement	<b>.'</b> )	N/A	( <b>.</b> )
Metering equipment (	) () N/A	<ul> <li>Double insulation (412)</li> <li>Reinforced insulation (412)</li> <li>4.21 Compatibility of protective devices, bases and other components; correct type and rating (no signs of unacceptable thermal damage,</li> </ul>	(N/A)
Where inadequacies in the intake equipment are encountered, which may result in a dangerous potentially dangerous situation, the person ordering the work and / or dutyholder must be inform	or med.	<ul> <li>Provisions where automatic disconnection of supply is not feasible (419) (N/A)</li> <li>Distribution equipment, including consumer units and distribution boards</li> </ul> <ul> <li>4.22 Single-pole switching or protective devices in line conductors only (132,141; 530,3.3)</li> </ul>	( <b>v</b> )
	N/A)	Adequacy of working space / accessibility to equipment (132.12; 513.1) (	(C3)
2.0 Presence of adequate arrangements for parallel or switched alternative s		Aucquately Security of Barriers of Chiclosures (410.2.5)	(•
1 111	N/A \	4.5 Condition of enclosure(s) in terms of IP rating, etc. (416.2)  4.25 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	(•
2.2 Adequate arrangements where a generating set operates in parallel with the public supply (551.7)	IN/A)	4.7 Enclosure not damaged / deteriorated so as to impair safety (651.2) (	(N/A ()
3.0 Methods of protection 3.1 Automatic disconnection of supply (ADS)		4.9 Presence of main switch(es), linked where required (462.1; 462.1.201; 462.2) ( <b>/</b> )  5.2 Cables correctly supported throughout their run (521.10.202; 522.8.5)  4.10 Operation of main switch(es) (functional check) (643.10) ( <b>/</b> )  5.3 Condition of live parts (416.1)	(N/A () (N/A)
<ul> <li>Presence of distributor's earthing arrangement (542.1.2.1; 542.1.2.2), or</li> </ul>	)	4.11 Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10)  5.4 Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	(N/A ()
Adequacy of earthing conductor size (542.3; 543.1.1)	)	4.12 Confirmation that integral test button / switch causes RCD(s) to trip when operated (functional check) (643.10)  (	N/A ()
Accessibility of earthing conductor connections (543.3.2)	)	(411.4.204; 411.4.5; 411.5.2; 531.2) $(N/A)$ 5.7 Examination of cables for signs of unacceptable thermal or mechanical	(N/A)
Adequacy of main protective boilding conductor sizes (544.1.1)     Adequacy and location of main protective bonding conductor connections (544.1.2)		includes RCBOs (411.3.3; 415.1) (C3 ) 5.8 Adequacy of cables for current-carrying capacity with regard for the type	(N/A ()



This certificate is not valid if the serial

number has been defaced or altered

PA	RT 9 : SCHEDULE OF ITEMS INSPECTED (en	ter √, N/	A or	Classification Code C1, C2, C3 or FI, as applicable)				
5.9 5.10 5.11 5.12 5.13 5.14 - 5.15 5.16 5.17 5.18 5.19 5.20	Adequacy of protective devices; type and rated current for fault protection (411.3)  Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1)  Coordination between conductors and overload protective devices (433.1; 533.2.1)  Cable installation methods / practices with regard to the type and nature of installation and external influences (522)  Where exposed to direct sunlight, cable of a suitable type (522.11.1)  Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) –  Installed in prescribed zones (see Section D. Extent and limitations) (522.6.202)  Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204)  Provision of fire barriers, sealing arrangements and protection against thermal effects (527)  Band II cables segregated / separated from Band I cables (528.1)  Cables segregated / separated from non-electrical services (528.3)  Condition of circuit accessories (651.2)  Suitability of circuit accessories for external influences (512.2)  Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)  Adequacy of connections, including cpcs, within accessories and to fixed and stationary equipment - identify / record numbers and locations of items inspected (526)  Presence, operation and correct location of appropriate devices for	(N/A)	6.2 6.3 6.4 6.5 6.6 6.7 6.8 6.9 6.10 6.11 6.12	Cables correctly supported throughout their run (521.10.202; 522.8.5) Condition of insulation of live parts (416.1) Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1) Suitability of containment systems for continued use (including flexible conduit) (522) Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (523) Adequacy of protective devices; type and rated current for fault protection (411.3) Presence and adequacy of circuit protective conductors (411.3.1.1; 543.1) Co-ordination between conductors and overload protective devices (433.1; 533.2.1) Wiring system(s) appropriate for the type and nature of the installation and external influences (522) Where exposed to direct sunlight, cable of a suitable type (522.11.1) Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) – Installed in prescribed zones (see Section D. Extent and limitations) (522.6.202) Incorporating earthed armour or sheath, or run within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like (see Section D) (522.6.201; 522.6.204) Provision of additional protection by RCD having rated residual operating current not exceeding 30 mA – *For all socket-outlets of rating 32 A or less (411.3.3)	(	* oldd 6.14 6.15 6.16 6.17 6.18 6.19 6.20 7.0	*For final circuits supplying luminaires within domestic (household) premises (411.3.4)  er installations designed prior to BS 7671: 2018 may not have required RCDs for additional provision of fire barriers, sealing arrangements and protection against thermal effects (527)  Band II cables segregated / separated from Band I cables (528.1)  Cables segregated / separated from non-electrical services (528.3)  Termination of cables at enclosures - identify / record numbers and locations of items inspected (526) -  Connection under no undue strain (526.6)  No basic insulation of a conductor visible outside enclosure (526.8)  Connections of live conductors adequately enclosed (526.5)  Adequately connected at point of entry to enclosure (glands, bushes, etc.) (522.8.5)  Condition of accessories including socket-outlets, switches and joint boxes (651.2)  Suitability of accessories for external influences (512.2)  Single-pole switching or protective devices in line conductors only (132.14.1; 530.3.3)  Isolation and switching  Isolators -  Presence and condition of appropriate devices (462; 537.2)  Acceptable location - state if local or remote from equipment in question (462; 537.2.7)	
5.23 5.24	locations of items inspected (526)  Presence, operation and correct location of appropriate devices for isolation and switching (Chap. 46; 537)  General condition of wiring system (651.2)	(N/A () (N/A () (N/A ()	certa	-	( <b>.'</b> )		(462; 537.2.7) ( Capable of being secured in the OFF position (462.3) ( Correct operation verified (643.10) ( Clearly identified by position and / or durable marking (537.2.7) ( Warning label posted in situations where live parts cannot be isolated	( <b>v</b> ) ( <b>v</b> ) ( <b>v</b> ) ( <b>v</b> )

Original (to the person ordering the work)



## **ELECTRICAL INSTALLATION CONDITION REPORT**

PA	RT 9: SCHEDULE OF ITEMS INSPECTED (er	nter ✓, N/	A or	Classification Code C1, C2, C3 or FI, as applicable)		
7.2	Switching off for mechanical maintenance -		8.5	Security of fixing (134.1.1)	()	Low voltage (e.g. 230 volt) socket-outlets sited at least 2.5 m from
7.3	Presence and condition of appropriate devices (464.1; 537.3.2)  Capable of being secured in the OFF position where not under continuous supervision (464.2)  Correct operation verified (643.10)  Clearly identified by position and / or durable marking (537.3.2.4)  Emergency switching off –  Presence and condition of appropriate devices (465; 537.3.3; 537.4)	(		Cable entry holes in ceiling above luminaires, sized or sealed so as to restrict the spread of fire: list number and location of luminaires inspected (separate page) (527.2)  Recessed luminaires (downlighters) –  Correct type of lamps fitted (559.3.1)  Installed to minimise build-up of heat by use of "fire rated" fittings, insulation displacement box or similar (421.1.2)  No signs of overheating to surrounding building fabric (559.4.1)	( <b>'</b> ) ( <b>'</b> ) ( <b>'</b> )	zone 1 (701.512.3)  Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)  Suitability of accessories and controlgear etc. for a particular zone (701.512.3)  Suitability of current-using equipment for particular position within the location (701.55)  9.2 Other special installations or locations –
	Readily accessible for operation where danger might occur (537.3.3.6)  Correct operation verified (643.10)	(') (N/A ()	•	No signs of overheating to conductors / terminations (526.1)	()	N/A (N/A (N/A (N/A (N/A (N/A (N/A (N/A (
7.4	Clearly identified by position and / or durable marking (537.3.3.5; 537.3.3.6; 537.4.3; 537.4.4) Functional switching –	(N/A ()	When	Special locations and installations  e special installations or locations relating to a particular Section of Part 7, an addition fule(s) should be provided on separate pages.	al Inspection	() ()
	Presence and condition of appropriate devices (537.3.1.1; 537.3.1.2)	( <b>.</b>	9.1	Location(s) containing a bath or shower –		()
	Correct operation verified (643.10)	()		Additional protection by RCD having rated residual operating current not		10.0 Prosumer's low voltage installation (N/A)
<b>8.0</b> 8.1	Current-using equipment (permanently connected)  Condition of equipment in terms of IP rating, etc. (416.2; 422.3; 422.4; 522.4)	()		exceeding 30 mA for all low voltage (LV) circuits serving the location or passing through zones 1 and / or 2 of the location (701.411.3.3)  Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	()	Where elements of a prosuming installation falling within the scope of Chapter 82 are covered by the report, additional schedules detailing the associated inspection and testing should be provided on separate pages.
8.2	Equipment does not constitute a fire hazard (421)	()		Shaver supply units complying with BS EN 61558-2-5 formerly BS 3535	,	Schedule of Items Inspected by
8.3	Enclosure not damaged / deteriorated so as to impair safety (134.1.1; 416.2)	()		(701.512.3)  Presence of supplementary bonding conductors, unless not required	(N/A ()	Name (capitals): OLLIE WALKER
8.4	Suitability for the environment and external influences (512.2)	()		by <i>BS 7671: 2018</i> (701.415.2)	(N/A ()	Signature: 07/04/2025 Date: 07/04/2025
PA	RT 10 : SCHEDULES AND ADDITIONAL PAG	iES (the p	ages	identified are an essential part of this report (see Reg	ulation 65	3.2))
	edule of Inspections  Schedule of Circuit Details an Results for the installation Page No(s): 7 &		for a	tional pages, including data sheets dditional sources  No(s):  (9		Schedules relating to Prosumer's Continuation sheets installations (indicated in item 10 above)  Page No(s): (None Page No(s): (None (None Page No(s): (None Page No(s): (None (None Page No(s): (None (None Nous (Nous (None Nous (None Nous (Nous (



This certificate is not valid if the serial

number has been defaced or altered

PA	PART 11A: SCHEDULE OF CIRCUIT DETAILS (GO TO Part 11B 'Schedule of Test Results' to enter test results for the corresponding circuit listed in this part)															
Ĺ			po	erved		onductor er & csa)	Max. disconnection time (BS 7671)		Overcurre	nt protective de	evice			RCD		
Circuit number	Circuit description	Type of wiring (see footer to PART11B)	Reference Method (BS7671)	Number of points served	Live (mm²)			BS (EN)	Туре	Rating (A)	Short- circuit capacity (kA)	Maximum permitted Zs*	BS (EN)	Туре	Rating (A)	Operating current,  I <sub>An</sub> (mA)
1	Cooker	Α	С	1	6	2.5	0.4	61009	В	32	6	1.37	61009	A	32	30
2	Bedroom sockets (up and down)	А	С	7	2.5	1.5	0.4	61009	В	20	6	2.19	61009	Α	20	30
3	Heating	А	С	1	2.5	1.5	0.4	61009	В	16	6	2.73	61009	AC	16	30
4	1st floor lights	А	101	5	1	1	0.4	61009	В	6	6	7.28	61009	AC	6	30
5	Ground floor lights	Α	С	8	1	1	0.4	61009	В	6	6	7.28	61009	AC	6	30
6	Smoke alarms	А	101	4	1	1	0.4	61009	В	6	6	7.28	61009	AC	6	30
7	Living and kitchen sockets	А	С	8	2.5	1.5	0.4	61009	В	20	6	2.19	61009	Α	20	30
8	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11	Spare	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
DISTRIBUTION BOARD (DB) DETAILS (complete in every case)  DB designation: DB-01  **SPD Type.  Where combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both							TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION  Supply to DB is from: N/A									TION
LOC	ation of DB: Hall $Z_{db}$ : 0.5 $I_{pf}$ at DB† $0.92$			devices are	e installed o			ent protective devic								
Con	firmation of supply polarity: () Phase sequence confirmed†:	(N/A)	1 1		quipment, e 3' (PART 11B		BS (EN): ( $N/A$ ) Type: ( $N/A$ ) Nominal voltage: ( $N/A$ ) V Rating: ( $N/A$ ) A No. of phases: ( $N/A$ )									
SPD	<b>Details**</b> Types: T1 (N/A) T2 (N/A) T3 (N/A) N/A	(N/A	,		further deta	,	Associated RCD (if any)									
	us indicator checked (where functionality indicator is present):	.N/A .	Note that functional		s have visit on.	ole	BS (EN): ( $N/A$ ) RCD Type: ( $N/A$ ) $I_{\Delta n}$ : ( $N/A$ ) mA No. of poles: ( $N/A$ ) Operating time: ( $N/A$ ) ms							/A) ms		





This certificate is not valid if the serial

number has been defaced or altered

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

P	PART 11B: SCHEDULE OF TEST RESULTS (MUST reflect circuits entered into 'Schedule of Circuit Details' in Part 11A)													
_		Continuity (Ω) Insulation resi							_	ured loop e, Zs	Pa doo R		AFDD**	
Circuit number		ng final circuits easured end to		(complete	circuits e at least one lumn)	Live / Live	Live / Earth	Test voltage DC	Polarity	Max. measured earth fault loop impedance, Zs	Operating time*	Test button	AFDD test button	Comments and additional information, where required
	(Line) r <sub>1</sub>	(Neutral) r <sub>n</sub>	(cpc) r <sub>2</sub>	(R <sub>1</sub> + R <sub>2</sub> )	R <sub>2</sub>	(ΜΩ)	(ΜΩ)	(V)	( <b>/</b> )	(Ω)	(ms)	(1)	(1)	
1	N/A	N/A	N/A	0.15	N/A	LIM	100	500	1	0.40	29	V	N/A	N/A
2	N/A	N/A	N/A	0.70	N/A	LIM	50	500	V	0.94	35.2	<b>V</b>	N/A	This cct and cct 7 where a ring cct with CPC fault, faulty leg disconnected.
3	N/A	N/A	N/A	0.21	N/A	LIM	100	500	1	0.46	18.9	<b>V</b>	N/A	N/A
4	N/A	N/A	N/A	0.80	N/A	LIM	100	500	1	1.05	18.9	<b>V</b>	N/A	N/A
5	N/A	N/A	N/A	0.92	N/A	LIM	100	500	1	1.17	18.9	<b>V</b>	N/A	N/A
6	N/A	N/A	N/A	0.42	N/A	LIM	100	500	1	0.67	18.8	<b>/</b>	N/A	N/A
7	N/A	N/A	N/A	0.51	N/A	LIM	100	500	1	0.80	53.5	/	N/A	This cct and cct 2 where a ring cct with CPC fault, faulty leg disconnected.
8	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
9	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
11	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Cir	cuits/equipm	ent vulnerab	le to damage	e when testir	ng (where ap	pplicable):	Ά							
т	STED BY	Name (	capitals): O	LLIE WAL	_KER				Positio	n: Electric	ian			Signature:
TI	ST INSTR	UMENTS (	ENTER SE	RIAL NUN	IBER AGA	INST EACH	H INSTRUM	MENT USE	))					
М	ılti-function:			Cont	inuity:			Insulatio	n resist	ance:		Ea	rth fault lo	pp impedance: Earth electrode resistance: RCD:
.1	01598367			N/A				N/A				N	/A	N/A N/A
* RC	D effectiven	ess is verifi	ed using ar	alternatin	g current to	est at rated	residual ope	erating curre	ent (I <sub>∆n</sub>	)	** Where	e installe	d. Note, n	ot all AFDDs have a test function. Where a circuit contains an AFDD this should be stated in the field for that

Thermoplastic insulated / sheathed cables Thermoplastic cables in metallic conduit Thermoplastic cables in non-metallic conduit Thermoplastic cables in metallic trunking Thermoplastic cables in non-metallic trunking Other (state):N/A (B) (F) (C) (D) CODES for Type of wiring Thermoplastic / SWA cables (G) Thermosetting / SWA cables (H) Mineral-insulated cables

circuit in the 'Comments and additional information, where required' column.





This certificate is not valid if the serial number has been defaced or altered

31461991

N18.3c

## **GENERAL CONTINUATION SHEET**

Issued in accordance with BS 7671: 2018 (as amended) - Requirements for Electrical Installations

#### **NOTES**

#### Agreed limitations

Accessories such as sockets and light switches not unscrewed where decor may be damaged.

Fixed equipment such as cookers, or other hard wired equipment tested at point of isolation.

Socket-outlets or connection points behind washing-machines, dishwashers, cooker-hoods etc not inspected or tested.

Only wiring that can be reasonably accessed has been visually inspected.

Circuits incorporating integrated appliances only tested at isolation spur unit and not at socket outlet behind appliance to prevent damage to goods and floor areas where moving would be required.

Central heating system including wiring to thermostats and control / wiring centres not inspected - tested to isolation point only.

Zs values may be calculated to prevent access to exposed live parts during testing

Unable to determine whether cables are routed in prescribed cable zones due to building fabric (plaster etc)

Page 9

## **NOTES FOR RECIPIENT**

### THIS CONDITION REPORT IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

The purpose of periodic inspection is to determine, so far as is reasonably practicable, whether an electrical installation is in a satisfactory condition for continued service. This report provides an assessment of the condition of the electrical installation identified overleaf at the time it was inspected and tested, taking into account the stated extent of the installation and the limitations of the inspection and testing.

This report has been issued in accordance with the national standard for the safety of electrical installations, BS 7671: 2018 (as amended) – Requirements for Electrical Installations.

The report identifies any damage, deterioration, defects and/or conditions found by the inspector which may give rise to danger (see PART 5), together with any items for which improvement is recommended.

You should have received the report marked 'Original' and the contractor should retain a duplicate. If you were the person ordering this report, but not the owner or user of the installation, you should pass this report, or a full copy of it, including these notes, the schedules and additional pages (if any), immediately to the owner or user of the installation.

This report should be retained in a safe place and shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this report will provide the new user with an assessment of the condition of the electrical installation at the time the periodic inspection was carried out.

For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. NICEIC\* recommends that you engage the services of an NICEIC contractor for the inspection. Only an NICEIC contractor is authorised to issue this NICEIC Electrical Installation Condition Report, which has a unique serial number that is traceable to the contractor to which it was supplied by NICEIC.

The recommended date by which the next inspection should be carried out is stated in PART 4 of this report. With the exception of domestic (household) premises, there should also be a notice at or near the main switchboard or distribution board/consumer unit indicating when the next inspection of the installation is due.

This report is intended to be issued only for the purpose of reporting on the condition of an existing electrical installation and must not be issued to certify new electrical installation work including the replacement of a distribution board or consumer unit.

The report consists of at least eight numbered pages. The report is only valid if the Schedule of Items Inspected (PART 9) has been completed to confirm that all relevant inspections have been carried out and the Schedule of Circuit Details (PART 11A) and the Schedule of Test Results (PART 11B) are attached. For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded in PARTS 11A & 11B, one or more additional Schedule of Circuit Details and Schedule of Test Results, should form part of the report. Additional numbered pages may have been provided to permit further relevant information relating to the installation to be recorded. The report is invalid if any of the additional pages, listed in PART 10 are missing.

Where the installation includes a residual current device (RCD) it should be tested every six months by pressing the button marked "T" or "Test". The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions should be followed with respect to test button operation.

Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice.

Where the installation can be supplied by more than one source, such as the public supply and a standby generator or microgenerator, this should be identified in PART 7 Supply Characteristics and Earthing Arrangements, and the Schedules of Circuit Details and Schedule of Test Results (PARTS 11A & 11B) compiled accordingly.

PART 6 (Details and limitations) should identify fully the extent of the installation covered by this report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.

Operational limitations may have been encountered during the inspection such as inability to gain access to parts of the installation or to an item of equipment. The inspector should have noted any such limitations in PART 6. It should be noted that the greater the limitations applying to a report, the less its value from the safety aspect.

A declaration should have been given by the inspector in PART 4 of the report. The declaration must reflect the statement given in PART 3, which summarises the observations and recommendations made in PART 5. Where one or more observations have been made in PART 5, the Classification code given to each by the inspector indicates the degree of urgency with which remedial action needs to be taken to restore the installation to a safe working condition.

Where the inspector has indicated an observation as code C1 (danger present) the safety of those using the installation is at risk. Wherever practicable, items classified as C1 should be made safe on discovery, and it is recommended that a skilled person(s) competent in electrical installation work undertakes the necessary remedial work immediately.

Where the inspector has indicated an observation as code C2 (potentially dangerous) the safety of those using the installation may be at risk, and it is recommended that a skilled person competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.

Where the inspector has indicated that an item requires further investigation (FI), the investigation should be carried out without delay to determine whether danger or potential danger exists. For further guidance on the Classification codes, please see the reverse of page 2.

Where inadequacies in the intake equipment have been observed (Item 1 of PART 9), the person ordering the inspection should inform the distributor and/or supplier as appropriate.

Should the person ordering this report have reason to believe that it does not reasonably reflect the condition of the electrical installation reported on, that person should in the first instance raise the specific concerns in writing with the contractor. If the concerns remain unresolved, the person ordering this report may make a formal complaint to NICEIC, for which purpose a complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

For further information about electrical safety and how NICEIC can help you, visit:

www.niceic.com

\* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).

# GUIDANCE FOR RECIPIENTS ON THE CLASSIFICATION CODES ONLY ONE CLASSIFICATION CODE SHOULD BE GIVEN FOR EACH RECORDED OBSERVATION

#### Classification code C1 (Danger present)

Where an observation has been given a Classification code C1, the safety of those using the installation is at risk and immediate remedial action is required.

The person responsible for the maintenance of the installation is advised to take action without delay to remedy the observed deficiency in the installation, or to take other appropriate action (such as switching off and isolating the affected part(s) of the installation) to remove the danger. The NICEIC contractor issuing this report will be able to provide further advice.

NICEIC makes available 'Electrical Danger Notification' forms to enable inspectors to record, and then to communicate to the person ordering the report, any dangerous condition discovered.

#### Classification code C2 (Potentially dangerous)

Classification code C2 indicates that, whilst those using the installation may not be at immediate risk, urgent remedial action is required to remove potential danger. The NICEIC contractor issuing this report will be able to provide further advice.

It is important to note that the recommendation given for the next inspection date in PART 4 of this report is conditional upon all items which have been given a Classification code C1 and code C2 being remedied immediately and as a matter of urgency, respectively.

It would not be reasonable for the inspector to indicate that the installation is in a satisfactory condition if any observation in this report has been given a code C1 or code C2 classification.

#### Classification code C3 (Improvement recommended)

Where an observation has been given a Classification code C3, the inspection and/or testing has revealed a non-compliance with the current safety standard which, whilst not presenting immediate or potential danger, would result in a significant safety improvement if remedied. Careful consideration should be given to the safety benefits of improving these aspects of the installation. The NICEIC contractor issuing this report will be able to provide further advice.

#### Code FI (Further investigation required without delay)

It should usually be possible for the inspector to attribute a Classification code to each observation without indicating a need for further investigation.

However, where 'FI' has been entered against an observation the inspector considers that further investigation of that observation is likely to reveal danger or potential danger that, due to the agreed extent or limitations of the inspection and/or testing (entered in PART 6), could not be fully identified at the time.

It would not be appropriate for the inspector to indicate that the installation is in a satisfactory condition if there is reasonable doubt as to whether danger or potential danger exists. Consequently, where the inspector has indicated 'Further investigation required without delay' (FI) the overall assessment of the installation (PART 3) should be marked as 'Unsatisfactory'.

If the inspector has indicated that an observation requires further investigation without delay, the person ordering this report is advised to arrange for the NICEIC contractor issuing the report (or another skilled person or persons competent in such work) to undertake further examination of that aspect of the installation as a matter of urgency, to determine whether or not danger or potential danger exists.

#### **Further information**

Further information on the application of Classification codes, primarily aimed at inspectors but of possible interest to persons ordering condition reports, can be found in Electrical Safety First's Best Practice Guide No 4 *Electrical installation condition reporting: Classification Codes for domestic and similar electrical installations*. The guide can be viewed or downloaded free of charge from www.electricalsafetyfirst.org.uk

For further information about electrical safety and how NICEIC can help you, visit www.niceic.com